

MyFig Protected Bike Lane Schedule/Summary

Legend

Updated April 21, 2017

- Any unforeseen occurrence or weather may have an affect on this schedule which would warrant changes.
- Additionally, schedule may change due to other construction projects in the area.
- Installation of miscellaneous items including wayfinding signs and bus shelters have not been included in this summary.
- Upon completion of our feasibility study and subsequent consultation with our contractor, the installation of bus platforms may occur continuously towards the end of the project period.

Phase Duration	Demolition	Median
Survey & USA	Concrete Work	Landscaping
Street Light/Traffic Signal	Storm Drain	Signage/Striping

11th Street

	April				May				June				July				August				September				October				November				
	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13
Phase I (North Side)	11th Street Phase I (North Side) Duration																																
Survey/Monument & USA	2/20																																
Street Lighting & Traffic Signal Mod.	12/28																																
a. Pothole, Temporary & Permanent	5/18																																
Civil Work																																	
DEMOLITION & REMOVAL																																	
a. Sidewalk/Roadway	4/28																																
INSTALL																																	
a. Roadway, Curb/Gutter, Sidewalk	5/5																																
b. Storm Drain	3/2																																
c. Plant Trees / Irrigation	6/2																																
Phase II (South Side)	11th Street Phase II (South Side) Duration																																
Survey/Monument & USA	2/20																																
Street Lighting & Traffic Signal Mod.	12/21																																
a. Pothole, Temporary & Permanent	9/14																																
Civil Work																																	
DEMOLITION & REMOVAL																																	
a. Sidewalk	7/21																																
INSTALL																																	
a. Roadway, Curb/Gutter, Sidewalk	8/2																																
b. Storm Drain	2/28																																
c. Plant Trees / Irrigation	8/2																																
d. Signage & Striping	9/13																																

Figueroa Street

	April				May				June				July				August				September				October				November				
	4/3	4/10	4/17	4/24	5/1	5/8	5/15	5/22	5/29	6/5	6/12	6/19	6/26	7/3	7/10	7/17	7/24	7/31	8/7	8/14	8/21	8/28	9/4	9/11	9/18	9/25	10/2	10/9	10/16	10/23	10/30	11/6	11/13
Phase I (NB 40th St to 22nd St)	Figueroa Street Phase I (Northbound 40th St to 22nd St) Duration																																
Survey/Monument & USA	8/24																																
Street Lighting & Traffic Signal Mod.	5/1																																
a. Pothole, Temporary & Permanent	7/10																																
Civil Work																																	
DEMOLITION & REMOVAL																																	
a. Bus Pads, Ramps, Median Island	4/3																																
INSTALL																																	
a. Bus Pads/Platforms & Ramps	4/12																																
b. Plant Trees / Irrigation	6/6																																
c. Signage & Striping	6/26																																
Phase II (NB 22nd St to 7th St)	Figueroa Street Phase II (Northbound 22nd St to 7th St) Duration																																
Survey/Monument & USA	6/23																																
Street Lighting & Traffic Signal Mod.	7/10																																
a. Pothole, Temporary & Permanent	8/24																																
Civil Work																																	
DEMOLITION & REMOVAL																																	
a. Bus Pad & Ramps	6/23																																
INSTALL																																	
a. Bus Pads/Platforms & Ramps	6/30																																
b. Plant Trees / Irrigation	7/6																																
c. Signage & Striping	8/2																																
Phase III (SB Adams to Expo)	Figueroa Street Phase III (SB Adams to Exposition) Duration																																
Survey/Monument & USA	8/11																																
Street Lighting & Traffic Signal Mod.	8/11																																
a. Pothole, Temporary & Permanent	9/20																																
Civil Work																																	
DEMOLITION & REMOVAL																																	
a. Bus Pad & Ramps	8/14																																
INSTALL																																	
a. Bus Pads/Platforms & Ramps	8/21																																
b. Plant Trees / Irrigation	9/6																																
c. Signage & Striping	9/7																																
Phase IV (Pending)	This work will be focused between 7th Street and 6th Street and is currently under design.																																